


CONTAINER WORKSHOP

集装箱车间 — 预制建筑构件、设备与系统全套采购

A workshop built from three 40 ft high-cube containers meeting at the corners, under a 10.0° portal-framed PIR envelope, with a 2 t overhead crane, four in-ground 6 t vehicle lifts, a 52.08 kW roof array feeding an external battery and charging bay, and the whole building running on sensors with no wall switches.



V01 — exterior render from the parametric master model: array on both slopes, canopies, service-reel hood, plant lean-to at right.

RFQ number	RFQ-CW-2026-001
Design revision	C — 2026-08-24 · status: for engineering (not certified)
Issued	28 August 2026
Clarification questions close	11 September 2026
Quotations due	25 September 2026, 17:00 AEST
Buyer	The Carbon Project (Australia)
Contact (sole channel)	aaron@carbonproject.com.au
Quotation basis	Itemised rates FOB nominated China port, USD, plus freight and insurance lines to CIF Port of Brisbane, Australia
Validity required	90 days from submission

Envelope	Structure	Plant	Bill of materials
17.068 × 14.630 m ridge 8.432 m · 607 m ² PIR	20.7 t steel 6 portal frames · 17.420 m span	2 t crane · 4 × 6 t lifts 52.08 kW PV · 2 × 22 kW EV	244 items · 25 groups nominal cargo ≈ 74 t incl. containers

This brief and the accompanying BOM workbook contain a Chinese summary and headings for convenience. If there is any inconsistency, the English text governs. 本文件含中文摘要，仅供参考；如有歧义，以英文版本为准。

1 Invitation 邀请函

The Carbon Project invites quotations from prefabricated-building manufacturers and equipment suppliers for the complete supply of the Container Workshop: a parametrically engineered workshop building to be erected in Australia. The package covers the three ISO containers and their modification, all structural and secondary steel, the insulated envelope and doors, a 2 t overhead crane, four in-ground 6 t vehicle lifts with hydraulic plant, a 52.08 kW solar array with battery storage and EV charging, and a fully sensor-driven electrical, lighting, control and security installation.

Tenderers may quote the full kit (preferred) or one or more of the packages defined in Section 3. All rates are entered in the accompanying BOM workbook, which contains 244 items in 25 groups. Rate and amount columns arrive empty by design: no prices are invented anywhere in this design package — they come from supplier quotes.


致：预制建筑制造商及设备供应商 — 澳大利亚 The Carbon Project 现就“集装箱车间”项目进行国际询价。项目由三个 40 英尺高柜集装箱与门式钢架保温围护结构组成，含 2 吨桥式起重机、四台 6 吨地埋式举升机、52.08 kW 屋顶光伏及储能与充电系统、以及全传感器化楼宇控制系统。请按随附 BOM 工作簿（Excel，共 244 项、25 组）逐项报价；可整套报价（优先）或按第 3 节的分包范围报价。报价截止：2026 年 9 月 25 日。所有技术要求以英文版本为准。联系邮箱：aaron@carbonproject.com.au。

2 The building 项目概述

Three 40 ft high-cube containers meet at both rear corners to enclose a clear 12.192 × 12.192 m workshop bay. A portal-framed envelope spans 17.420 m over containers and bay together: six haunched 360 UB 44.7 frames at 2.960 m centres, 10.0° roof pitch, eave 6.896 m, ridge 8.432 m, clad in 100 mm PIR sandwich panel (607 m²). The container tops carry a 3.001 m storage deck served by the crane; the container sides facing the bay are cut into 15 openings of 2.288 × 2.500 m forming 13 workbench bays and a sealed server compartment.

Principal dimensions are computed, not drawn: one parameter file drives the CAD master, the dimension schedule and the BOM, so the three cannot disagree. The full schedule is at Annex B; headline values below.

Element	Value	Governing note
Clear workshop bay	12.192 × 12.192 m	containers meet at both rear corners
Building envelope	17.068 × 14.630 m	footprint 249.7 m²; ridge 8.432 m
Portal frames	6 no. at 2.960 m	span 17.420 m, 360 UB 44.7, haunched
Overhead crane	2 000 kg, span 17.420 m	hook 5.154 m; 1.914 m reach over each container top
Vehicle lifts	4 × 6 t, 3.0 m stroke	in-ground 3-stage cassettes on a 4.0 × 3.5 m grid
Solar array	52.08 kW — 84 × 620 W	7 rows × 6 columns per slope; strings 6 × 14
Building control	61 sensor points, 15 types	9 cameras, 4 readers, 10 external luminaires — no wall switches
Connected load	84.9 kW vs 71.9 kVA supply	dynamic load management is mandatory



V05 — structure with cladding hidden: 6 haunched portals, 15 purlin lines, crane runways and bridge, goalpost frames in the container openings, deck walkway and racking.

Design status — read before pricing

Revision C is coordinated, dimensionally consistent and buildable, but it is NOT a certified design. It is the input to engineering, not the output. Australian certification runs against the successful tenderer's shop drawings and data (Section 7).

Site wind region, terrain category and soil classification are not yet confirmed. Wind-sensitive items (envelope, roller door, PV mounting, structure) are quoted against the stated sections and quantities; if site data changes member sizes, the change is re-priced mechanically from your per-tonne and per-m² rates. Quantities may be adjusted $\pm 10\%$ at order under the quoted rates.

Two engineering decisions to be aware of: the portal frames sit 4.0 m above the container tops (not 3.0 m) so that the crane, the 3 m lift stroke and the container-top racking can coexist; and the roof physically holds 52.08 kW of the requested 50–100 kW of solar (ceiling 60.9 kW) — expansion beyond that needs a future carport or ground mount, which is excluded from this RFQ.

3 Scope of supply 供货范围

The BOM workbook is the definitive scope list. Every line carries a scope code: CN (base scope — quote), CN-OPT (priced option) or LOCAL (Australian supply and site works — information only, do not quote). Lines are grouped A–Y; packages map to groups as follows.

Pkg	BOM groups	Content
P1	A B C D E F J K R	Containers and modification; portal, secondary, bracing and crane-runway steel (20.7 t scheduled); container-top deck, stair and edge protection; racking; plant lean-to
P2	H I	607 m ² of 100 mm PIR envelope, flashings and rainwater; 4.0 × 4.0 m insulated roller shutter; 2 personnel doorsets; canopies
P3	G	2 000 kg single-girder EOT crane, 17.420 m span, hoist, radio + pendant controls (hold-to-run)
P4	L M N O*	4 × 6 t in-ground 3-stage telescopic lifts with cast-in pit boxes; 15 kW / 100

Pkg	BOM groups	Content
		L·min ⁻¹ HPU; bunded plant-sump fit-out; trench drains (*O-01, O-02 only)
P5	P Q	84 × 620 W CEC-listed modules; mounting for PIR roof; 2 × 25 kVA AS/NZS 4777.2 inverters; 2 LFP battery cabinets with provision to 100 kWh; 2 × 22 kW EV chargers
P6	S T U	Main switchboard with dynamic load management; internal, external (10, sensor-driven) and emergency lighting; 61-point sensor layer; CCTV, access control, network
P7	V W	Five-reel service bank and hood interface; air/water/oil reticulation; 13 workbenches and tool boards; server rack
—	X	Export packing, marking, lashing — applies to every package pro-rata
—	Y	Local Australian works (concrete, erection, licensed electrical, certification) — excluded, listed for context

Priced options (quote separately, excluded from base total)

- OP-1 — Erection supervision: two supervisors for six weeks on site in Australia (rates, mobilisation, accommodation basis).
- OP-2 — Commissioning support for crane, lifts, hydraulics and controls: two weeks.
- OP-3 — Rotary-screw compressor package 11 kW with dryer and receiver (BOM V-08).
- OP-4 — Spare PV modules, same batch (BOM P-11).
- OP-5 — Bench vices (BOM W-03).
- OP-6 — Inverter warranty extension to 10 years.

4 Technical requirements 技术要求

P1 — Containers, structure, deck


- Containers: one-trip 40 ft high-cube to ISO 668 1AAA, CSC-plated, surveyed top side rails (they carry the deck bearers). The three containers double as shipper-owned freight containers for delivery of this kit.
- Steel sections are Australian UB/UC and hollow sections to AS/NZS 3679.1 grade 300 / AS/NZS 1163. Substitution by GB/T sections or welded equivalents is **not accepted without written approval** supported by a documented section-property comparison (A, I_x, Z_x, r_y, mass) in the deviation register.
- Fabrication to AS/NZS 5131 construction category CC2; welding to AS/NZS 1554.1 category SP (ISO 3834-2 systems accepted with qualified WPS/PQR mapping); bolts AS/NZS 1252; hot-dip galvanizing to AS/NZS 4680, site touch-up system included.
- Container modification: 15 openings 2.288 × 2.500 m (85.8 m² of stressed skin) each reinstated with a welded 150 PFC goalpost frame; cut edges dressed, primed and trimmed. Dimensional record per opening.
- Container-top deck: 33 bearers at 1 219 mm centres spanning onto the top side rails, design UDL 2.5 kPa; grating surfaces; edge kerb; guardrail, gate and AS 1657 stair (2 × 8 risers at 188/216 mm). Maximum stored-item envelope 1.903 m — supply the height gauge.
- Crane runway: 310 UB 46.2 runway beams on column corbels, machined 50 × 30 rail, stops and buffers; erected alignment tolerances per AS 1418.18 stated on the shop drawings.

P2 — Envelope and doors

- 100 mm PIR sandwich panel, steel faces nominal 0.5/0.4 BMT, colour to be advised at order; documented fire performance: FM 4880/4881 approval or AS 1530.4 full-scale test evidence — mandatory for Australian building approval of a Class 8 building.

- Envelope completeness: ridge, barge, corner, base flashings; high-capacity eaves gutters and 4 downpipes; profile closures and sealed laps. Target U-value $\leq 0.25 \text{ W/m}^2\text{K}$.
- Roller shutter $4.0 \times 4.0 \text{ m}$, insulated, motorised 415 V with manual haul-chain backup, monitored safety edge and photocells; wind rating to the site category (to be confirmed — state the rating offered).
- Personnel doorsets with mechanical lever egress. Egress must never depend on power or credentials — electric strikes act on entry only.

P3 — Overhead crane



V06 — clearance envelopes: four 3 m lift envelopes, a raised vehicle, the crane hook coverage plane at 5.154 m, and the 1.903 m stored-item envelope on the deck.


- Single-girder EOT, SWL 2 000 kg, span 17.420 m, duty FEM/ISO M5, dual-speed hoist and travels; girder deflection $\leq \text{span}/600$ (29 mm; design value 26 mm).
- Hook height 5.154 m with rail top-of-steel at 5.254 m. The governing obstruction is the eave-haunch soffit at 6.082 m — confirm your crane's headroom against it, not against the rafter.
- Controls: radio remote plus wired pendant backup, both hold-to-run (life-safety requirement); overload limiter, height and travel limits. 125 % load test is performed in Australia at commissioning — supply the test procedure and certificates template.

P4 — Vehicle lifts and hydraulics

- Four in-ground telescopic cassettes, 6 000 kg each, 3 stages (bores 180/140/100 mm), 3.0 m stroke, flush covers, removable cross beams, on a $4.0 \times 3.5 \text{ m}$ grid. Stage-3 buckling safety factor 4.57 at full extension governs the top-stage bore — pressure alone is not the sizing case.
- Hydraulics to ISO 4413: 15 kW HPU at 100 L/min (full lift of all four in 117 s; swept volume 194.8 L), proportional valve sections, hose-burst check valves at every cylinder port.
- Nine independent safety barriers including a mechanical rack-and-pawl lock per lift: **proportional valves control the load, they never hold it.** Hold-to-run controls with E-stop and key isolation at each lift.

- Plant sump 2.4 × 1.6 × 1.8 m supplied as a bunded steel liner for casting-in (holds 6 912 L against 330 L required); trafficable flush covers; mechanical ventilation 83 m³/h (12 ACH); oil-in-water sensor interlocked so the sump pump cannot discharge oil; confined-space access hardware.
- **Design registration:** vehicle hoists are registrable plant in Australia. The full design dossier (calculations, FMEA, drawings, test reports to AS/NZS 1418.9) is a contract deliverable due 6 weeks from order — pit concrete cannot be poured until the registration pathway is resolved, so this dossier sits on the project critical path.

P5 — Solar, storage, EV



V03 — roof plan: 84 modules, 7 rows × 6 columns per slope, with ridge, eave and gable setbacks kept clear; exhaust fans relocated to the rear gable so nothing penetrates the array.

- 84 × 620 W modules (52.08 kW) in landscape, 7 × 6 per slope; strings 6 × 14, string Voc 577 V at site minimum temperature; added dead load 0.1132 kPa, array mass 3 062 kg. Modules must appear on the Australian CEC approved-product list — state the listing reference.
- Mounting system approved by the panel manufacturer for 100 mm PIR roofs, with sealed through-panel fixings to purlins; wind uplift calculations to AS/NZS 1170.2 are a submission deliverable.
- Inverters: 2 × 25 kVA three-phase, certified to AS/NZS 4777.2:2020 and CEC-listed (grid application under AS/NZS 4777.1 is by the buyer). Battery: 2 LFP cabinets, CEC-listed, initial 50 kWh (10 × 5 kWh modules) with enclosure and DC bus rated for expansion to 100 kWh; shipping under IMDG Class 9 with UN 38.3 test summaries. EV: 2 × 22 kW Type 2, AS/NZS 61851.1, RCM, OCPP 1.6J.
- All P5 equipment mounts in the external 3.0 × 6.0 m lean-to for fire separation; FRL 60/60/60 wall system between lean-to and the main wall is part of P1 group R.

P6 — Electrical, lighting, control

- Main switchboard to AS/NZS 61439, 415 V, 100 A supply. Connected load is 84.9 kW against a 71.9 kVA supply: the dynamic load-management controller (sheds EV charging and HPU on priority) is core scope, not an accessory.
- The building runs on sensors — there are no wall switches. 61 sensor points across 15 types (schedule in the BOM workbook), 9 cameras, 4 credential readers without keypads, 10 sensor-driven external luminaires. Open protocols only: MQTT and Modbus TCP, integrating into the buyer's existing Home Assistant; no cloud lock-in; every field device lands on one labelled marshalling terminal strip.
- **Five functions are deliberately hardwired and NOT sensor-dependent (life-safety):** emergency lighting to AS/NZS 2293, main switchboard isolation, a manual lighting override, hold-to-run on crane and lifts, and mechanical lever egress on every door.
- Electrical equipment must carry RCM marking (EESS registrable where applicable). Luminaires DALI; emergency luminaires self-contained.

P7 — Workshop fit-out

- Reel bank of five (air, 240 V, water, oil with metered gun, grease) under the front-wall hood, 0.504 m clear of the roller-door opening; reticulation to bays; 13 steel workbenches with tool boards; 18RU server rack in the sealed compartment.

5 Design data provided 设计资料

- This brief (PDF/DOCX) — scope, standards, quality, shipping, commercial terms.
- BOM workbook (XLSX) — 244 items in 25 groups with quantities, nominal masses and scope codes; Cover, BOM, Group summary, Sensor schedule and Dimensions sheets. This is the pricing document.
- Six rendered views of the CAD master (V01-V06), four reproduced in this brief; the full set is issued with the RFQ.
- After order: the parametric geometry underlying every quantity (24 components, 392 bodies, 34 user parameters, 18 automated dimension and clash checks) supports your shop detailing — general-arrangement extracts are issued under NDA.

Shop drawings are the tenderer's deliverable. Fabrication does not start until the buyer approves shop drawings; approval reviews conformance with this package, it does not transfer design responsibility for fabrication fitness.

6 Standards & compliance 标准与合规

The kit is erected and certified in Australia. The table lists the mandatory conformance base per area; certificates and evidence listed in Section 12 must accompany the quotation where marked.

Area	Mandatory requirements
Structural steel	AS 4100 design basis; AS/NZS 3679.1 G300 / AS/NZS 1163 sections; AS/NZS 5131 CC2; welding AS/NZS 1554.1 SP (ISO 3834-2 accepted); bolts AS/NZS 1252; HDG AS/NZS 4680
Cold-formed purlins/girts	AS/NZS 4600; material AS 1397 G450 Z350
Overhead crane	AS 1418.1; runway interface AS 1418.18; duty FEM/ISO M5; hold-to-run controls
Vehicle hoists	AS/NZS 1418.9; Australian plant design registration (tenderer dossier); hydraulics ISO 4413
Access, deck, racking	AS 1657 stairs, walkways, guardrails; AS 4084 racking

Area	Mandatory requirements
Envelope (PIR)	Fire evidence FM 4880/4881 or AS 1530.4 full-scale; AS 1562.1 metal roofing; wind AS/NZS 1170.2
PV modules	IEC 61215 + IEC 61730 with CEC approved-product listing
Inverters	AS/NZS 4777.2:2020 certificate + CEC listing
Battery system	CEC-listed; data supporting AS/NZS 5139 installation; UN 38.3; IMDG Class 9 shipping
EV chargers	AS/NZS 61851.1; RCM
Electrical equipment	AS/NZS 61439 assemblies; AS/NZS 5000.1 cables; RCM/EESS; AS/NZS 2293 emergency lighting
Plumbing products	WaterMark — supplied locally in Australia; do not quote
Packing & biosecurity	ISPM 15 timber; IMO/ILO CTU Code; BMSB seasonal treatment; DAFF cleanliness (soil-free, insect-free)

Substitutions. Any deviation from a named standard, section, or certified product family goes in the deviation register with equivalence evidence. Unlisted substitutions discovered in fabrication are rejected at the tenderer's cost.

7 Certification interface 认证接口

Fifteen items need an Australian signature before or during the build. None of them is the tenderer's approval to give — but most cannot be signed without tenderer data. The register below states what your submission and contract deliverables must feed.

#	Certification item	Australian authority	Tenderer provides
01	Portal frames — 360 UB 44.7 at 17.420 m span carrying a 2 000 kg crane	Structural engineer — AS 4100, AS/NZS 1170, AS 1418.18	Shop drawings, connection details, MTCs (EN 10204 3.1), weld records
02	Vehicle hoist — registrable plant design registration	Independent verifier + state regulator	Full design dossier: calcs, FMEA, drawings, test reports (AS/NZS 1418.9) — 6 weeks from PO
03	Container modification — 15 openings, 85.8 m ² of stressed skin removed	Structural engineer	Cut drawings, goalpost details, container survey reports
04	Container roof loading — 2.5 kPa deck design UDL	Engineer / container manufacturer data	Top side-rail section properties, bearer connection details
05	Crane — runway, brackets, commissioning, 125 % load test	Crane supplier + engineer	Wheel loads, buffer forces, deflection calc, test procedure + cert template
06	Slab and footings — 90.5 m ³ , pads 1.2 × 1.2 × 0.7 m	Engineer + geotechnical (local)	Pit-box and HD-bolt setting drawings, cast-in tolerances
07	PIR panel fire performance in a Class 8 building	Building certifier	FM 4880/4881 certificate or AS 1530.4 report for the exact panel offered
08	Lithium battery store — Class 9 dangerous goods	Insurer + fire authority	UN 38.3 summaries, SDS, cabinet fire-test data
09	Trade waste — interceptor discharge	Water authority (local)	—
10	Building approval — ridge 8.432 m, footprint 249.7 m ²	Council / certifier (local)	GA drawings and elevations from the shop model

#	Certification item	Australian authority	Tenderer provides
11	Electrical — 84.9 kW connected vs 71.9 kVA supply	Licensed electrician — AS/NZS 3000 (local)	RCM evidence, switchboard type-test data, load-management logic description
12	Solar array uplift — 52.08 kW, 3 062 kg on the roof	Structural engineer	Mounting wind calcs (AS/NZS 1170.2) + fixing schedule
13	Grid connection — 50 kVA of inverter	Network operator — AS/NZS 4777.1 (local)	AS/NZS 4777.2:2020 certificates, CEC listing references
14	Battery installation — provision to 100 kWh	Installer + certifier — AS/NZS 5139 (local)	System certification, clearance and separation data, signage set
15	Egress under no-switch access control	Building certifier — NCC (local)	Door hardware datasheets demonstrating mechanical lever egress

Critical path — resolve before concrete

Item 02 has a hard sequencing consequence: the vehicle-hoist design-registration pathway must be resolved before the lift pits are poured. Changing pit depth afterwards is expensive. The registration dossier is therefore due 6 weeks from order, ahead of general fabrication.

Site wind region, terrain category and soil classification are being obtained by the buyer; nothing structural can be certified without them. This does not delay quotation — rates carry any resizing.

8 Quality, inspection & testing 质量与检验

- Quality system: ISO 9001 certification (or documented equivalent) stated in the submission; welding quality system ISO 3834-2 or AS/NZS 1554 qualification records.
- Inspection and test plan (ITP): tenderer drafts per package against this brief; buyer marks hold (H) and witness (W) points before fabrication starts. Baseline hold points: material verification against MTCs; first-off portal frame dimensional check; trial assembly (below); galvanizing inspection; FAT; packing.
- Material traceability: EN 10204 type 3.1 certificates for all structural steel, plate and bolts, mapped to erection marks.
- Welding: 100 % visual; MT/UT on butt welds and the crane-runway and haunch welds at 10 % minimum (100 % where the WPS is newly qualified); reports referenced to weld maps.
- Trial assembly: one full portal frame (columns + rafters + haunches) and one crane-runway run laid out with brackets and rail — dimensional report witnessed or video-verified before disassembly for packing.
- Galvanizing: thickness surveys to AS/NZS 4680 per lot; repair procedure agreed in the ITP.
- Factory acceptance tests: crane (function + overload devices), one lift cassette cycled at rated load with the HPU and one proportional section, sump ventilation fan, control panel point-to-point, camera/reader bench test. Buyer's third-party inspector (SGS/BV/TÜV or similar) attends pre-shipment inspection at the buyer's cost; access to be granted.
- Photographic record: every packed unit photographed open and closed; packing lists per container/case tied to BOM item codes.

9 Packing, marking & shipping 包装与运输

- **Ship the building in the building.** The three group-A containers travel as shipper-owned containers (SOC) carrying the kit — book them as cargo-carrying SOCs, not as freight-paying cargo. Long members (max fabricated length $\approx$ 8.9 m rafters) fit inside a 40 ft unit; supplementary flat racks or GP containers as required by your stuffing plan.

- Destination: CIF Port of Brisbane, Australia (Incoterms 2020). Quote FOB rates per the BOM plus the freight, insurance and inspection lines on the Group summary sheet; a DDP alternative may be offered separately.
- Biosecurity: all timber ISPM 15; cargo free of soil, seeds and insect contamination (Australian DAFF inspection standard). Shipments departing 1 September – 30 April fall inside the BMSB (brown marmorated stink bug) season and require offshore treatment by an approved provider with certificates — the target Q1 2027 arrival is inside this window, so include BMSB treatment in your freight line.
- Batteries: IMDG Class 9 (UN 3480) documentation, UN 38.3 test summaries and SDS travel with the shipping docs; batteries packed and declared separately from general cargo.
- Preservation: machined surfaces VCI-protected; electrical equipment desiccant-packed and sealed; panels edge-protected and strapped on A-frames or bearers; galvanized steel stacked with separators to prevent wet-storage staining.
- Securing: lashing to the IMO/ILO CTU Code with a documented, photographed lashing plan per unit.
- Marking: every piece carries its erection mark and BOM item code (hard-stamped or riveted tag on steel; labels elsewhere); shipping marks per case with mass, CoG and sling points; packing lists per container reconciled to the BOM.
- Documentation: commercial invoice, packing lists, B/L, ISPM 15 and BMSB certificates, marine insurance certificate (110 % CIF), MTC bundle, test and FAT reports — one complete electronic set before vessel arrival.

10 Delivery & programme 交付进度

Milestone	Date / duration
RFQ issued	28 August 2026
Clarification questions close (email only)	11 September 2026
Addendum issued if required	16 September 2026
Quotations due	25 September 2026, 17:00 AEST
Evaluation, clarifications, optional factory audit	October 2026
Target purchase order	early November 2026
Shop drawings + certification data package	4 weeks from PO
Vehicle-hoist design-registration dossier (critical path)	6 weeks from PO
Buyer approval cycle	2 weeks per cycle
Fabrication, procurement, FAT	10-14 weeks from drawing approval
Pre-shipment inspection, BMSB treatment, stuffing	2 weeks
Sea freight to Port of Brisbane	3-4 weeks — target arrival Q1 2027

State your own programme against these milestones in the submission; a credible shorter programme is welcome, an unexamined optimistic one is not.

11 Commercial terms 商务条款

- Currency USD; state any CNY-linked assumptions. Rates fixed for the validity period (90 days) and through delivery for the awarded scope, except documented steel-index escalation if offered as an option.
- Quotation basis: itemised FOB unit rates in the BOM workbook; freight, marine insurance (110 % CIF value) and pre-shipment inspection as separate lines; CIF Port of Brisbane total. Optionally add a DDP (nominated Queensland site) alternative.
- Payment baseline (state your terms if different): 30 % deposit on PO against proforma; 60 % against successful pre-shipment inspection and clean on-board B/L; 10 % at 30 days after arrival reconciliation against packing lists. Letter of credit at sight is acceptable to the buyer.
- Liquidated damages and performance security are settled at PO; nominate your standard positions in the submission.
- Spares: itemise commissioning spares included (BOM G-09 etc.) and offer a recommended 2-year operational spares list with prices.

Minimum warranties (from delivery unless stated)

Scope	Minimum warranty
Structural fabrication and container work	24 months
PIR panels and coatings	10 years panel/coating (manufacturer-backed)
Overhead crane	24 months
Vehicle lifts and hydraulics	24 months
PV modules	≥ 12 years product / ≥ 25 years performance
Inverters	≥ 5 years (OP-6: 10 years)
Battery system	≥ 10 years or ≥ 6 000 cycles
EV chargers, electrical, lighting, controls	24 months

12 Submission requirements 投标要求

Return by email to the contact on the cover, subject line “RFQ-CW-2026-001 — [company] — [packages]”, before the closing time. A complete submission contains:

- 1 · The BOM workbook (.xlsx) with yellow cells completed and remarks in column K.
- 2 · Deviation and substitution register (or a signed nil-deviation statement).
- 3 · Technical datasheets for all catalogued plant: crane, hoist, lift cassettes, HPU, valves, PIR panel system, roller shutter, PV modules, inverters, batteries, EV chargers, switchboard, sensors, cameras, readers.
- 4 · Certificates and listings: CEC (modules, inverters, batteries), AS/NZS 4777.2:2020, fire evidence for the PIR panel, UN 38.3, RCM, ISO 9001, welding system (ISO 3834-2 / AS/NZS 1554 records).
- 5 · Sample shop drawings: one portal frame and one container-opening goalpost from this project or a directly comparable one.
- 6 · Vehicle-hoist design-registration dossier index from a previous project (or your plan to produce one to AS/NZS 1418.9).

- 7 · Reference list: exports to Australia/NZ or comparable regulated markets in the last five years, with contactable references.
- 8 · Programme against Section 10; state fabrication capacity and current load.
- 9 · QA plan and draft ITP with proposed hold/witness points.
- 10 · Container stuffing plan concept for the three SOC boxes plus additional units, with estimated freight volumes/masses.
- 11 · Company registration, factory locations, and consent to a buyer factory audit (in person or live video).

13 Evaluation & award 评标与授标

Criterion	Weight
Technical compliance and demonstrated capability (incl. references)	30 %
Price — base scope CIF Brisbane	30 %
Completeness of certification and data package	15 %
Programme credibility	10 %
QA plan and inspection accessibility	10 %
Warranty and after-sales support	5 %

The buyer may award the full kit to one tenderer or split by package, may negotiate with any tenderer, and is not bound to accept the lowest or any offer.

14 Conditions of this RFQ 询价条件

- This RFQ is an invitation to quote, not an offer; no contract exists until a purchase order is executed.
- Tenderers bear their own costs of responding.
- The design package is the buyer's intellectual property, provided solely for quotation and contract execution; no reuse or disclosure. A mutual NDA is available on request before deeper data exchange.
- All communications through the contact email on the cover; approaches to the buyer's engineers or partners about this RFQ invalidate the submission.
- Quantities may be adjusted ± 10 % at PO under quoted rates; the buyer may delete option lines without affecting base pricing.
- English governs; Chinese text is a convenience summary. 中文内容仅为摘要，如有歧义以英文版本为准。

Annex A — BOM group summary 附件 A · 材料清单分组汇总

244 items in 25 groups. Nominal masses are for freight planning only; final masses come from shop detailing. Scheduled structural steel (groups C-F) totals 20.7 t; total nominal cargo mass of China-supply scope $\approx$ 74 t including the three containers.

Grp	Title	Items	Nominal mass (kg)	Scope
A	ISO containers & inter-connection	5	11,916	CN
B	Container modification & bay structure	13	2,835	CN
C	Primary steel — portal frames	12	12,888	CN
D	Secondary steel — purlins, girts, canopies	11	3,691	CN
E	Bracing	6	1,545	CN
F	Crane runway	8	2,576	CN
G	Overhead crane, 2000 kg	9	3,700	CN
H	Envelope — PIR panels, flashings, rainwater	13	8,460	CN
I	Doors	8	1,219	CN
J	Container-top storage deck & racking	10	3,821	CN
K	Stair, walkway edge protection	8	805	CN
L	In-ground vehicle lifts, 4 x 6 t	10	5,084	CN
M	Hydraulic power unit & reticulation	11	1,040	CN + 1 local
N	Plant sump fit-out	9	1,883	CN
O	Floor drainage interfaces	5	760	CN + 3 local
P	Solar array, 52.08 kW	11	3,678	CN + 1 option
Q	Inverters, battery storage, EV charging	9	1,364	CN
R	Plant lean-to, 3.0 x 6.0 m	7	1,685	CN
S	Main electrical distribution	13	1,432	CN
T	Lighting	9	166	CN
U	Sensors, control, security, network	23	121	CN
V	Service reels & workshop services	8	630	CN + 1 option
W	Workbenches & bay fit-out	5	2,315	CN + 1 option
X	Fixings, sealants, consumables, export packing	9	825	CN
Y	Local supply & site works (info only — excluded from this RFQ)	12	—	local — info only

Annex B — Schedule of principal dimensions 附件 B · 主要尺寸表

Rev C, 2026-08-24. Every number is computed from one parameter file — the CAD master, this schedule and the BOM cannot disagree with each other.

Element	Value	Note
Clear workshop bay	12.192 x 12.192 m	containers meet at both rear corners
Building envelope	17.068 x 14.630 m	footprint 249.7 m ²

Element	Value	Note
Eave / ridge	6.896 / 8.432 m	10.0° pitch, equal both slopes
Portal frames	6 at 2.960 m	17.420 m span, 360 UB 44.7, haunched
Envelope	100 mm PIR	607 m ² roof, wall and gable
Roller door	4.0 × 4.0 m	2.875 m clear above the head beam
Overhead crane	2 000 kg, 17.420 m span	hook 5.154 m; 1.914 m reach over each container top
Vehicle lift	4 × 6 t, 3.0 m stroke	flush pads on a 4.0 × 3.5 m grid, removable cross beams
Hydraulic plant	15 kW in a floor sump	2.4 × 1.6 × 1.8 m, bunded, flush covered
Container storage deck	3.001 m level	max craned item 1.903 m tall
Container bays	15 openings at 2.288 m	13 workbenches + sealed server compartment
Solar array	52.08 kW	84 modules, 7 rows × 6 columns per slope
Plant lean-to	3.0 × 6.0 m external	2 inverters, 2 battery cabinets, 2 × 22 kW EV points
Building control	61 sensor points	9 cameras, 4 readers, 10 external luminaires, no wall switches
Structural steel	20.7 t	portals, secondary, crane (BOM groups C-F)
Concrete	90.5 m ³	slab, edge beam, 12 pads, pits, sump — local works
Connected load	84.9 kW	against a 71.9 kVA supply — load management required

Annex C — Abbreviations 附件 C · 缩略语

Term	Meaning
AS / AS/NZS	Australian / Australian-New Zealand Standard
BMSB	Brown marmorated stink bug (Australian seasonal biosecurity measure)
BMT	Base metal thickness
CEC	Clean Energy Council (Australian approved-product listings)
CTU Code	IMO/ILO Code of Practice for Packing of Cargo Transport Units
DAFF	Australian Department of Agriculture, Fisheries and Forestry
EESS / RCM	Electrical Equipment Safety System / Regulatory Compliance Mark
EOT	Electric overhead travelling (crane)
FAT / PSI	Factory acceptance test / pre-shipment inspection
FRL	Fire resistance level (structural adequacy/integrity/insulation, minutes)
HDG	Hot-dip galvanized (AS/NZS 4680)
HPU	Hydraulic power unit
ITP	Inspection and test plan
MSB / DB	Main switchboard / distribution board
MTC	Material test certificate (EN 10204 type 3.1)
NCC	National Construction Code (Australia)

Term	Meaning
PIR	Polyisocyanurate (sandwich-panel core)
SOC	Shipper-owned container
UB / PFC / SHS / CHS / RHS	Universal beam / parallel-flange channel / square, circular, rectangular hollow section

Container Workshop · RFQ-CW-2026-001 · rev C · issued 2026-08-28 · The Carbon Project ·
aaron@carbonproject.com.au